The views expressed in this presentation are the views of the author/s and do not necessarily reflect the views or policies of the Asian Development Bank, or its Board of Governors, or the governments they represent. ADB does not guarantee the accuracy of the data included in this presentation and accepts no responsibility for any consequence of their use. The countries listed in this presentation do not imply any view on ADB's part as to sovereignty or independent status or necessarily conform to ADB's terminology.

# Innovative Project Story India: West Bengal Drinking Water Sector Improvement Project


Day 2 group session

Challenges of Preparing Innovative Project AN Meeting Ambitious Project Readiness Targets

Neeta Pokhrel

Asian Development Bank






Approved in 2018; Total Project Cost \$354 million (ADB Financing: \$240 m loan and \$5 m grant)

### **Innovations**

- Grid-based and district wide schemes with integrated planning to provide drinking water to over 1.65 million rural population (bulk system able to supply to 2.5 million)
- 70lpcd metered continuous water supplied through household-connections on a district metering area basis
- Split Innovative institutional framework for asset management and service delivery with bulk supply by PHED, and distribution supply by Gram Panchayats
- Smart water management for bulk and distribution supply for a more reliable, resilient, and efficient, service delivery and monitoring
- Highly inclusive: 33% women skilled and employed to operate the services.





## Lessons and Story Behind the Story

### Result

- Innovative project with very high project readiness at approval
- Ahead of projected progress targets- 9 out of total 10 works packages awarded; final works package at financial evaluation stage; all loan and grant consultants fully mobilized; and PMU and PIUs fully staffed.

#### Lessons

Innovative, well designed and highly ready project can go hand in hand. Lessons:

- Invest time and resources in planning, survey and data gathering, alternatives assessment and detailed design
- Use own consultants and resources upfront,
- Staff PMU and PIUs early
- Consult with stakeholders extensively
- Know implementing agencycapacity and supplement with good quality consultants
- Match design and procurement packaging with local contractor capacities and appetite
- Prepare for safeguards management clearances, approvals, land, etc.